CENTRAL MINE PLANNING & DESIGN INSTITUTE

GEOLOGICAL BOREHOLE FIELD LOG

Borehole ID: BH-TAL-04 **Block:** Talcher Central Block

Latitude: 20.9575 N **Longitude:** 85.1445 E

Elevation: 115.2 m RL **Total Depth:** 175.0 m

Seam Name	From (m)	To (m)	Thick (m)	Ash (%)	GCV (kcal/kg)
Seam III (Top)	36.50	42.10	5.60	22.8	5600
Seam II (Middle)	88.00	97.50	9.50	34.2	4150
Seam I (Bottom)	132.00	152.50	20.50	17.5	6450

Remarks / Field Anomalies:

** Seam I displays unusual thickness (20.50m) due to localized synclinal axial thickening.*

** Core recovery 94.2%. High vitrain content in Seam I base.*

Logged by: Er. R. K. Sharma (Senior Geologist, CMPDI)

Verified by: Dr. S. N. Pattanaik (HOD Geology)